

BID #1920-077-102 - Removal/Demolition of Modular Classroom Buildings at Chet F. Harritt School
Monday, November 4, 2019, 2:00 pm

Contractor	Base Bid Amount	Alternate #1	Alternate #2	Total Bid Price	Bid Bond Included Yes or No
Global Modular, Inc.	\$ 3,830.00	\$ 15,370.00	\$ 7,700.00	\$ 26,900.00	Yes
Gem Industrial Electric, Inc.	\$ 10,000.00	\$ 28,000.00	\$ 10,860.00	\$ 48,860.00	Yes
Resource Environmental, Inc	\$ 20,000.00	\$ 20,000.00	\$ 40,000.00	\$ 80,000.00	Yes
Whillock Contracting Inc.	\$ 10,068.00	\$ 17,470.00	\$ 15,476.00	\$ 43,014.00	Yes
A. P. General Corporation	\$ 58,000.00	\$ 33,000.00	\$ 18,000.00	\$ 109,000.00	Yes